

**CONSOLIDATED QUARETERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMA OR ACTIVITIES  
FOR THE THIRD QUARTER CY 2017**

**Province , City or Municipality: MINA, ILOILO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Implementation of various Grass Roots Proj. under (GRPB) Integrated Community Food Production (ICFP)	DA- Mina, Iloilo 1st Tranche 2nd Tranche	6000000 400,000.00	6/15/2015	2017	70%	701,442.10	-	on-going
Construction of Evacuation 2nd Motorpool	Poblacion, Mina	1,000,000.00	1/25/2016	25-Jan-16	90%	841,374.28	-	on-going
Construction of Evacuation Center-Covered Gym	Mina West	2,000,000.00	11/05/2016	10/31/2017	67%	1,348,968.99	-	on-going
Construction of Comprehensive Drainage System	Poblacion, Mina	1,000,000.00	11/03/2016	03/03/2017	91%	909,930.19	-	on-going
Rerhabilitation of Water Supply System (Phase II)	Poblacion, Mina	5,000,000.00	11/03/2016	05/03/2017	30%	2,246,486.50	-	on-going
Renovation and Widening of Municipal Stage	Poblacion, Mina	2,500,00.00	04/10/2017	08/08/2017	100%	2,498,091.98	-	Completed
Concreting of Amiroy-Badiangan Road (Bangga Poring)	Amiroy, Mina	8,000,000.00	7/17/2017	9/18/2017	100%	7,988,906.00	-	Completed

We hereby certify that we have reviewed the contents and attest to the veracity and correctness of the data or information contained in this document.

(SGD.) LICERIO C. PATINGO  
MGDH/GSO/ICO-MEO

(SGD.) ELEANOR P. PASUQUIN  
OIC-Municipal Accountant

(SGD.) HON. REY P. GRABATO  
Municipal Mayor