

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR CTIVITIES  
FOR THE FOURTH QUARTER CY 2017**

**Province, City or Municipality: MINA, ILOILO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Implementation of various Grass Roots Proj. under (GRP) Integrated Community Food Production (ICFP)	DA-Mina, Iloilo 1st Tranche 2nd Tranche	600,000.00 400,000.00	15/06/2015		81%	807,317.10	-	on-going
Construction of Evacuation 2nd Level Motorpool	Poblacion, Mina	1,000,000.00	25/01/2016	03/25/2016	97%	973,160.28	-	on-going
Construction of Evacuation Center- (Mina West)	Mina West	2,000,000.00	05/11/2016	31/10/2017	67%	1,348,968.99	-	on-going
Construction of Evacuation Facility- (MRC)	Poblacion, Mina	2,000,000.00	12/16/2017	4/16/18	15%	299,829.62	-	on-going
Rehabilitation of Water Supply System (Phase II)	Publacion Mina	5,000,000.00	03/11/2016	03/05/2017	45%	2,246,486.50	-	on-going
Concreting of Barangay Road	Badiangan, Mina	3,000,000.00	01/10/2017	15/11/2017	100%	2,997,797.20	-	completed
Improvement of Multi-purpose Center(Rehab of multi-purpose Pavement)	Capul-an, Mina	400,000.00	01/10/2017	15/11/2017	99%	397,998.00		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**(SGD.) LICERIO C. PATINGO**  
MGDH/GSO/ICO-MEO

**(SGD.) ELEANOR P. PASUQUIN**  
OIC-Municipal Accountant

**(SGD.) HON. REY P. GRABATO**  
Municipal Mayor