

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR CTIVITIES
FOR THE FIRST QUARTER CY 2018**

Province, City or Municipality: MINA, ILOILO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Implementation of various Grass Roots Proj. under (GRPB) Integrated Community Food Production (ICFP)	DA-Mina, Iloilo 1st Tranche 2nd Tranche	600,000.00 400,000.00	15/06/2015		81%	807,317.10	-	on-going
Construction of Evacuation 2nd Level Motorpool	Poblacion, Mina	1,000,000.00	25/01/2016	03/25/2016	97%	973,160.28	-	on-going
Construction of Evacuation Center- (Mina West)	Mina West	2,000,000.00	05/11/2016	31/10/2017	67%	1,348,968.99	-	on-going
Construction of Evacuation Facility- (MRC)	Poblacion, Mina	2,000,000.00	12/16/2017	4/16/18	15%	299,829.62	-	on-going
Rehabilitation of Water Supply System (Phase II)	Publacion Mina	5,000,000.00	03/11/2016	03/05/2017	45%	2,246,486.50	-	on-going
Concreting of Road (Bangga Penaforida)	Tumay, Mina	2,000,000.00	2/16/2018	3/31/2018	15%	296,844.39	-	on-going
Concreting of Road (Highway to MPC) Barangay Road	Cabalabaguan, Mina	3,000,000.00	2/26/2018	4/7/1018	60%	1,855,119.88	-	on-going
Concreting of (Bangga 13 to Banga Suarez Road)	Mina East, Mina	5,000,000.00	2/26/2018	4/17/2018	30%	3,648,406.22	-	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.) LICERIO C. PATINGO
MGDH/GSO/ICO-MEO

(SGD.) ELEANOR P. PASUQUIN
OIC-Municipal Accountant

(SGD.) HON. REY P. GRABATO
Municipal Mayor