

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 2nd QUARTER, CY 2016 TRUST FUND**

**Municipality of Mina**

	Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
						% of Completion	Total Cost Incurred to date	
1	Implementation of various Grass Roots Project under Grass Roots Participatory Budget (BUB)	Mina, Iloilo	825,000.00	6/3/2015	6/30/2016	5%	41,592.10	
2	Bria Farmers	Mina	152,500.00	9/14/2015		69%	105,742.02	
3	DILG-ROVI- Fund transfer for RAY rahabilitation of brgy facilities(Tipolo Day care center)	Tipolo	250,000.00	12/7/2015		100%	250,000.00	
4	Counter,Public library and Museum 2015 BUB Project	Mina	1,000,000.00	7/16/2015	12/2/2015	100%	1,000,000.00	
4	Evacuation Facilities-Const of 2 units evacuation center BUB-project	Mina	1,500,000.00	10/7/2015	12/2/2015	43%	642,338.85	
	<b>GRAND TOTAL</b>		<b>3,727,500.00</b>			<b>55%</b>	<b>2,039,672.97</b>	

I hereby certify that I have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Noted by:

**Prepared by:**

(SGD.) VILMA M. CORDERO  
Ticket Checker

(SGD.) ELEANOR P. PASUQUIN  
OIC - Municipal Accountant

(SGD.) HON. REY P. GRABATO  
LCE / Municipal Mayor





