

**CONSOLIDATED QUARTERLY REPORT REPORT ON GOVERNMENT PROPECTS, PRODJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 4TH QUARTER, CY 2016**

Province, City or Municipality: MINA, ILOILO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extentions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Skills Training in Dressmaking	DSWD- Mina, iloilo	500,000.00	8/1/2016	10/15/2016	100%	494,880.00	-	Completed
Implementation of various Grass Roots Proj. under (GRP) Integrated Community Food Production (NAFC)	DA-Mina, Iloilo	600,000.00	6/15/2015	2017	80%	550,239.10	-	on-going
Costruction of Tourism Building Information Center/Library/ Archive	Mina, Iloilo	1,000,000.00	11/23/2015	8-Oct-16	100%	1,000,000.00	-	Completed
Construction of Evacuation 2nd Level Motorpool	Poblacion, Mina	1,000,000.00	1/25/2016	25-Jan-16	90%	805,974.28	-	on-going
Construction of Evacuation Center- Mina Recreation Center	Mina West	500,000.00	11/3/2016	3/3/2017	63%	375,473.72	-	on-going
Construction of Comprehensive Drainage System	Poblacion, Mina	1,000,000.00	11/3/1016	3/3/2017	30%	845,305.45	-	on-going
Construction of Mina National High School-Home Economics Building	Bargy. Bangac, Mina.	2,000,000.00 1,000,000.00	11/3/2016	5/3/2017	15%	449,691.71	-	on-going
Rehabilitation of Water Supply System (Phase II)	Publacion Mina	5,000,000.00	11/3/2016	5/3/2017	15%	748,756.50	-	on-going
Mina Skills Training Center- Training Courses (BUB)	Poblacion Mina	1,000,000.00	5/1/2016	2017	80%	779,968.00	-	on-going
Cash for Building Livehood Assets (BLA) Rehabilitation and Protection of Various Livelihood Assets.	Mina, Iloilo	4,332,727.50	2/23/2016		95%	4,124,673.00	-	on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**(SGD.) LICERIO C. PATINGO**  
MGDH/GSO/ICO-MEO

**(SGD.) ELEANOR P. PASUQUIN**  
OIC-Municipal Accountant

**(SGD.) HON. REY P. GRABATO**  
Municipal Mayor