

Rehab/ Improvement of Streetlights	Poblacion, Mina	1,000,000.00	Jan., 2017	Dec., 2017	0%	0.00		
TOURISM DEVELOPMENT								
Development and Improvement of Municipal Plaza	Poblacion, Mina	1,000,000.00	Jan., 2017	Dec., 2017	99%	992902.60		
ECONOMIC SECTOR								
Agricultural Services								
Rahabilitation & Impv't. of 84.583 kms. FMR in all Brgys.	different barangays	250,000.00	Jan., 2017	Dec., 2017	0%	0.00		
Seed Distribution/ Production								
Rehabilitation of Municipal Nursery	Poblacion, Mina	50,000.00	Jan., 2017	Dec., 2017	0%	0.00		
ENGINEERING SERVICES								
Repair/Impv't. of Water Systems	different barangays	50,000.00	Jan., 2017	Dec., 2017	0%	0.00		
Repair/Improvement of MTH Building	REALIGNED PER MDC RESOLUTION NO. 2017-002 DATED APRIL 27, 2017							
Repair & Improvement of RHU BUILDING	Poblacion, Mina	250,000.00	April, 2017	Dec., 2017	100%	249757.69		
FENCING OF MUSEUM AND RIPRAPPING OF ERODED BACK PORTION OF THE MUSEUM SITE	Poblacion, Mina	400,000.00	April, 2017	Dec., 2017	100%	399691.63		
CONSTRUCTION OF MOTORPOOL (FRONT OF MCS) AND INSTALLATION OF ELECTRICAL WIRING OF FOOD TERMINAL	Poblacion, Mina	300,000.00	April, 2017	Dec., 2017	100%	299324.09		
ELECTRICAL WIRINGS, TILES AND LIGHTING OF GRAND STAND VIP RISER	Poblacion, Mina	800,000.00	April, 2017	Dec., 2017	99%	794542.10		
IMPROVEMENT OF PNP BUILDING	Poblacion, Mina	250,000.00	April, 2017	Dec., 2017	0%	0.00		
Purchase of Gov't. vehicle	Poblacion, Mina	2,500,000.00	Jan., 2017	Dec., 2017	0%	0.00		
Repair/Improvement of Archive	Poblacion, Mina	500,000.00	Jan., 2017	Dec., 2017	100%	499584.00		

OTHER SERVICES								
Repayment of Loan amortizations with the World Bank through LOGO-FIND for MNHS, Health Center, Elevated Water Tank from NHA & DMAFLoan for MSTC and service Vehicles	Poblacion, Mina	2,219,284.00	Jan., 2017	Dec., 2017	62%	1380930.80		
Other Development Projects	REALIGNED PER MDC RESOLUTION NO. 2017-002 DATED APRIL 27, 2017							
EMBANKMENT OF PABAHAY PROJECT SITE	Poblacion, Mina	300,000.00	April, 2017	Dec., 2017	0%	0.00		
REPAINTING OF PUBLIC MARKET	Cabalabaguan, Mina	200,000.00	April, 2017	Dec., 2017	100%	199776.35		
OTHER PROJECTS	Poblacion, Mina	350,000.00	April, 2017	Dec., 2017	57%	199865.65		
TOTAL=====		13,493,984.00			39%	5,209,121.91		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

(SGD.) REYNA D. SOBREVEGA
REGISTRATION OFFICER II

(SGD.) ELEANOR P. PASUQUIN
OIC - Municipal Accountant

Noted by:

(SGD.) HON. REY P. GRABATO
LCE / Municipal Mayor