

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 2nd QUARTER, CY 2017**

Province, City or Municipality: MINA, ILOILO

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to date		
Implementation of various Grass Roots Proj. under (GRP) Integrated Community Food Production (NAFC)	DA-Mina, Iloilo	600,000.00 400,000.00	15/06/2015	2017	70%	701,442.10	-	on-going
Construction of Evacuation 2nd Level Motorpool	Poblacion, Mina	1,000,000.00	25/01/2016	25-Jan-16	90%	973,162.28	-	on-going
Construction of Evacuation Center- Mina Recreation Center	Mina West	500,000.00	03/11/2016	03/03/2017	70%	353,952.00	-	on-going
Construction of Comprehensive Drainage System	Poblacion, Mina	1,000,000.00	11/3/1016	03/03/2017	91%	909,930.19	-	on-going
Construction of Mina National High School-Home Economics Building	Bargy. Bangac, Mina.	2,000,000.00	03/11/2016	03/05/2017	100%	1,997,944.70	-	completed
Rehabilitation of Water Supply System (Phase II)	Publacion Mina	5,000,000.00	03/11/2016	03/05/2017	30%	2,246,486.50	-	on-going
Concreting of Mina National High School Flag Raising Area	Brgy. Bangac, Mina	2,000,000.00	15/02/2017	15/08/2017	100%	2,000,000.00	-	completed
Construction of Municipal Food Terminal(Formerly Bagsakan Center)	Brgy.Cabalabaguan	1,500,000.00	30/03/2017	30/09/2017	15%	213,300.00	-	completed
Renovation and Widening of Municipal Stage	Mina Public Plaza, Mina, Iloilo	2,500,000.00	08/04/2017	18/08/2017	45%	1,124,236.20	-	on-going
Construction of Evacuation Center Phase II, 2nd level motor pool	Poblacion, Mina	1,000,000.00	11/05/2017	08/10/2017	15%	149,763.90	-	on-going
Construction of Evacuation Center	Mina West, Mina,	2,000,000.00	11/05/2017	08/10/2017	15%	299,782.70	-	on-going

Phase II, Mina West, Mina, Iloilo

Iloilo

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(SGD.) LICERIO C. PATINGO
MGDH/GSO/ICO-MEO

(SGD.) ELEANOR P. PASUQUIN
OIC-Municipal Accountant

(SGD.) HON. REY P. GRABATO
Municipal Mayor